



ID	Task Name	Duration	Start	Finish	% Complete	Gantt Chart																											
						April 2022	May 2022	June 2022	July 2022																								
1		244 days	Thu 10/28/21	Tue 6/28/22	85%	[Gantt bar for ID 1]																											
2	<b>Award</b>	10 days	Thu 10/28/21	Wed 11/10/21	100%	[Gantt bar for ID 2]																											
3	City Council Approval	0 wks	Thu 10/28/21	Thu 10/28/21	100%	[Gantt bar for ID 3]																											
4	Notice to Proceed	2 wks	Thu 10/28/21	Wed 11/10/21	100%	[Gantt bar for ID 4]																											
5	<b>Permit</b>	23 days	Thu 11/11/21	Wed 12/15/21	100%	[Gantt bar for ID 5]																											
6	<b>Building Permit</b>	23 days	Thu 11/11/21	Wed 12/15/21	100%	[Gantt bar for ID 6]																											
7	City of Tybee Island	4.6 wks	Thu 11/11/21	Wed 12/15/21	100%	[Gantt bar for ID 7]																											
8	<b>Procurement</b>	85 days	Mon 11/15/21	Wed 3/16/22	97%	[Gantt bar for ID 8]																											
9	<b>Concrete/Masonry/Pavers</b>	30 days	Mon 11/15/21	Wed 12/29/21	100%	[Gantt bar for ID 9]																											
10	Submittals	2 wks	Mon 11/15/21	Tue 11/30/21	100%	[Gantt bar for ID 10]																											
11	Fabrication	3 wks	Wed 12/1/21	Tue 12/21/21	100%	[Gantt bar for ID 11]																											
12	Delivery	1 wk	Wed 12/22/21	Wed 12/29/21	100%	[Gantt bar for ID 12]																											
13	<b>Mechanical - Flood Vents</b>	16 days	Mon 11/15/21	Wed 12/8/21	100%	[Gantt bar for ID 13]																											
14	Submittals	2 wks	Mon 11/15/21	Tue 11/30/21	100%	[Gantt bar for ID 14]																											
15	Fabrication	1 day	Wed 12/1/21	Wed 12/1/21	100%	[Gantt bar for ID 15]																											
16	Delivery	1 wk	Thu 12/2/21	Wed 12/8/21	100%	[Gantt bar for ID 16]																											
17	<b>Mechanical - Exhaust Fans</b>	40 days	Mon 11/15/21	Wed 1/12/22	100%	[Gantt bar for ID 17]																											
18	Submittals	2 wks	Mon 11/15/21	Tue 11/30/21	100%	[Gantt bar for ID 18]																											
19	Fabrication	5 wks	Wed 12/1/21	Wed 1/5/22	100%	[Gantt bar for ID 19]																											
20	Delivery	1 wk	Thu 1/6/22	Wed 1/12/22	100%	[Gantt bar for ID 20]																											
21	<b>Plumbing - Shower</b>	65 days	Mon 11/15/21	Wed 2/16/22	100%	[Gantt bar for ID 21]																											
22	Submittals	3 wks	Mon 11/15/21	Tue 12/7/21	100%	[Gantt bar for ID 22]																											
23	Fabrication	8 wks	Wed 12/8/21	Wed 2/2/22	100%	[Gantt bar for ID 23]																											
24	Delivery	2 wks	Thu 2/3/22	Wed 2/16/22	100%	[Gantt bar for ID 24]																											
25	<b>Plumbing - Filling Station</b>	85 days	Mon 11/15/21	Wed 3/16/22	88%	[Gantt bar for ID 25]																											
26	Submittals	3 wks	Mon 11/15/21	Tue 12/7/21	100%	[Gantt bar for ID 26]																											
27	Fabrication	12 wks	Wed 12/8/21	Wed 3/2/22	100%	[Gantt bar for ID 27]																											
28	Delivery	2 wks	Thu 3/3/22	Wed 3/16/22	0%	[Gantt bar for ID 28]																											
29	<b>Plumbing - Sink</b>	55 days	Mon 11/15/21	Wed 2/2/22	100%	[Gantt bar for ID 29]																											
30	Submittals	3 wks	Mon 11/15/21	Tue 12/7/21	100%	[Gantt bar for ID 30]																											
31	Fabrication	6 wks	Wed 12/8/21	Wed 1/19/22	100%	[Gantt bar for ID 31]																											
32	Delivery	2 wks	Thu 1/20/22	Wed 2/2/22	100%	[Gantt bar for ID 32]																											
33	<b>Design Delays</b>	70 days	Mon 11/8/21	Wed 2/16/22	100%	[Gantt bar for ID 33]																											
34	Restroom Foundation Redesign	54 days	Mon 11/8/21	Tue 1/25/22	100%	[Gantt bar for ID 34]																											
35	Changing Room Foundation Redesign	5 days	Thu 2/10/22	Wed 2/16/22	100%	[Gantt bar for ID 35]																											
36	<b>Construction</b>	201 days	Mon 11/22/21	Fri 6/10/22	70%	[Gantt bar for ID 36]																											
37	<b>Mobilization/Demolition</b>	7 days	Mon 11/22/21	Thu 12/2/21	100%	[Gantt bar for ID 37]																											
38	Mobilize/Establish Staging	2 days	Mon 11/22/21	Tue 11/23/21	100%	[Gantt bar for ID 38]																											
39	Remove Existing Fence Sections	3 days	Fri 11/26/21	Tue 11/30/21	100%	[Gantt bar for ID 39]																											
40	Salvage Owner Items	2 days	Wed 12/1/21	Thu 12/2/21	100%	[Gantt bar for ID 40]																											
41	<b>Restrooms (TS Chu)</b>	136 days	Wed 12/1/21	Fri 6/10/22	77%	[Gantt bar for ID 41]																											
42	Sanitary	1 wk	Wed 12/1/21	Tue 12/7/21	100%	[Gantt bar for ID 42]																											
43	Domestic	1 wk	Wed 12/8/21	Tue 12/14/21	99%	[Gantt bar for ID 43]																											
44	Foundations/Foundation Walls	2 wks	Mon 2/14/22	Fri 2/25/22	100%	[Gantt bar for ID 44]																											
45	Underslab Plumbing/Electrical	1 wk	Mon 2/28/22	Fri 3/4/22	100%	[Gantt bar for ID 45]																											
46	Termite Treatment	2 days	Mon 3/7/22	Tue 3/8/22	100%	[Gantt bar for ID 46]																											
47	Slab	1 wk	Wed 3/9/22	Tue 3/15/22	100%	[Gantt bar for ID 47]																											
48	CMU Walls	2 wks	Wed 3/16/22	Tue 3/29/22	100%	[Gantt bar for ID 48]																											

